

Wahawahi Middle-High School Addition & Improvements

Monthly Progress Update

9/18/2023

Progress Update:

1. Middle-High School Addition

a. Completed

- i. All storm/sanitary installations complete
- ii. 99% foundations poured
- iii. Erection of all precast in new gym
- iv. Steel joists supporting roof in new gym
- v. Erection of precast in commons area/classrooms 123-132
- vi. Elevator shaft precast set
- vii. Light pole installation

b. Ongoing

- i. Rough grading
- ii. Precast delivery
- iii. Precast erection
- iv. Steel erection
- v. Decking installation

c. Upcoming:

- i. Pouring of new parking lot & expansion of existing parking lot
- ii. Roof blocking/Roof curbs/Roofing
- iii. Practice field equipment shed
- iv. Bus parking fencing
- v. MEP rough-ins
- vi. Exterior structural framing

South/East Facing Precast



Gym during metal deck install



North facing brick veneered precast



Steel erection in classroom & commons area



Erection of elevator shaft in commons area

