

# Wahoo Middle-High School Addition & Improvements

## Monthly Progress Update

*June 12, 2023*

### Progress Update:

#### 1. New Bus Parking/Practice Field

##### a. Completed:

- i. 53,000 SF sod placed at the practice field

##### b. On-Going:

- i. Temporary irrigation for sod

##### c. Upcoming:

- i. Seed/mat non-sodded areas
- ii. Install goal post
- iii. Waiting on irrigation design, then will install water service, irrigation/sprinkler system
- iv. Electrical, storage shed slab/shed, fencing and concrete apron

#### 2. Middle-High School Addition

##### a. Completed

- i. Site demolition
- ii. Existing storm sewer demolition
- iii. Initial building layout
- iv. Rebar, anchor bolt, precast embeds are delivered

##### b. On-Going

- i. Rough grading
- ii. Over-excavation and recompaction at Gym footprint
- iii. Concrete foundations
- iv. 50% surcharge placement at areas receiving 3' or more of fill
- v. New storm sewer installation

##### c. Upcoming:

- i. Build temporary roads for construction traffic

53,000 SF of sod placed at practice field



Concrete foundations being placed





Grading at Gym footprint

