

Wahoo Middle-High School Addition & Improvements

Monthly Progress Update

May 15, 2023

Progress Update:

1. New Bus Parking/Practice Field

a. Completed:

- i. Rock @ Bus Parking
- ii. Practice Field grading

b. On-Going:

- i. Pricing new storage shed/slab

c. Upcoming:

- i. Waiting on irrigation design, then will install irrigation/sprinkler heads and sod/seed
- ii. Electrical, storage shed slab/shed, fencing and concrete apron

2. Middle-High School Addition

a. On-Going

- i. Site demolition and grading

b. Upcoming:

- i. Over-excavation and recompaction at Gym footprint
- ii. 50% surcharge placement at areas receiving 3' or more of fill
- iii. Footings and Foundations



